

Annexure III: Schedule of Supply, Delivery, Installation, Configuration, Commissioning

Activity	Project timeline	Tentative Date	Remarks
Issue of Provisional PO	120 days after the PO Date	12-Nov-22	
Contract Signing & Submission of 10% Performance guarantee *		22-Nov-22	10 Days from issue of provisional PO
Issue of PO		23-Nov-22	
Delivery at Data Centre (Thimphu)*		22-Jan-23	90 Days from issue of PO
Installation & commissioning at Data Centre (Thimphu)		5-Feb-23	Two weeks from Delivery
Delivery at DR site (Phuentsholing)*		22-Jan-23	90 Days from issue of PO
Installation & commissioning at DR site (Phuentsholing)		7-Mar-23	30 days from completion at DC